

Meadow Creek Park implementation update July 2015

Successes - Park sign installed at gardens and Greenbrier, crosswalk adjusted at Brandywine

Bridge 1 (Kneeder) – flood study indicated a wider expanse than previously shown so we are working to ensure the design accommodates that. **We hope this bridge is in place by Thanksgiving.**

Amount spent to date – Survey (\$3,000), flood study (\$10,000), Geo-tech (\$3,750)

Bridge 2 (Senior Center) – **flood study to be completed and then bid for design and build released by late summer.**

Trail

South end

Culvert request sent to VDOT and design firm ready to go with VDOT approval

Kroger adjustment at Hearthwood to Hillsdale Drive

Could surface from Hearthwood north, but until bridges in place, probably not worth it.

Greenbrier Park – we could surface this now, need to design “soggy spot” solution

Property acquisition at Kenwood to connect to cul de sac underway

Fencing and signage for trail connection can be done after above acquisition.

Railroad culvert – will require a new tunnel. Grant round for such projects is open, not sure yet which City trail project will be this year’s target application

Disc golf – opens July 22 with disc give away.

Aiming for bridge by spring using telephone poles since this one does not have to be ADA.

New parking areas, port-o-john, and kiosk installed

Continuing work to acquire property or easements at Hydraulic/250 triangle

Route 250 bypass trail grant award (~\$450,000) will connect Hydraulic to McIntire Park trails.